

Charter Township of Texas

Lakes Level Control Project

Estimated Timeline

8/19/2021

Task Description	Date Complete	Notes
Easement Valuations		Completed
Easement Discussions with Property Owners		Completed
Prepare Petitions Informational Meeting and Begin Circulation		Completed
Petition Verification		Completed
Submittal to County Board for Consideration		Completed
Lake Level Study		Completed
Township/County/Drain Commissioner Review		Completed
Create Assessment District		Completed
Short term Pumping Cessation		Completed
Preliminary Engineering Complete		Completed
Schedule Circuit Court Docket		Completed
Appeal period		Completed
Hold Day of Review of Apportionments		Publish twice in paper, mail 3 weeks prior, hold day of review.
Appeal Period Ends		Apportionment Appeal Period Ends.
Commence Design		In Progress
Complete Easement Acquisition	September 30, 2021	3 Easements obtained, 2 Remain
Design Complete for Permit Applications Submittal	October 1, 2021	
EGLE Permit Issued Up to 150 days	March 1, 2021	
Bidding	March 1, 2022	Bidding time will follow permit issuance, could be sooner based on ELGE timing
Award Contract	April 1, 2022	
Commence Construction	April 15, 2022	
Crooked Lake Flowing	Mid July 2022	
Substantial Completion	September 1, 2022	Both Lakes Flowing
Final Completion	October 1, 2022	Final Restoration

Charter Township of Texas

Lakes Level Control Project

Estimated Timeline

8/20/2021

Task Description	Date Complete	Notes
Easement Valuations		Completed
Easement Discussions with Property Owners		Completed
Prepare Petitions Informational Meeting and Begin Circulation		Completed
Petition Verification		Completed
Submittal to County Board for Consideration		Completed
Lake Level Study		Completed
Township/County/Drain Commissioner Review		Completed
Create Assessment District		Completed
Short term Pumping Cessation		Completed
Preliminary Engineering Complete		Completed
Schedule Circuit Court Docket		Completed
Appeal period		Completed
Hold Day of Review of Apportionments		Publish twice in paper, mail 3 weeks prior, hold day of review.
Appeal Period Ends		Apportionment Appeal Period Ends.
Commence Design		In Progress
Complete Easement Acquisition	September 30, 2021	3 Easements obtained, 2 Remain
Design Complete for Permit Applications Submittal	October 1, 2021	
EGLE Permit Issued Up to 150 days	March 1, 2021	
Bidding	March 1, 2022	Bidding time will follow permit issuance, could be sooner based on ELGE timing
Award Contract	April 1, 2022	
Commence Construction	April 15, 2022	
Crooked Lake Flowing	Mid July 2022	
Substantial Completion	September 1, 2022	Both Lakes Flowing
Final Completion	October 1, 2022	Final Restoration

Charter Township of Texas

Lakes Level Control Project

Estimated Timeline

8/20/2021

Task Description	Date Complete	Notes
Easement Valuations		Completed
Easement Discussions with Property Owners		Completed
Prepare Petitions Informational Meeting and Begin Circulation		Completed
Petition Verification		Completed
Submittal to County Board for Consideration		Completed
Lake Level Study		Completed
Township/County/Drain Commissioner Review		Completed
Create Assessment District		Completed
Short term Pumping Cessation		Completed
Preliminary Engineering Complete		Completed
Schedule Circuit Court Docket		Completed
Appeal period		Completed
Hold Day of Review of Apportionments		Publish twice in paper, mail 3 weeks prior, hold day of review.
Appeal Period Ends		Apportionment Appeal Period Ends.
Commence Design		In Progress
Complete Easement Acquisition	September 30, 2021	3 Easements obtained, 2 Remain
Design Complete for Permit Applications Submittal	October 1, 2021	
EGLE Permit Issued Up to 150 days	March 1, 2021	
Bidding	March 1, 2022	Bidding time will follow permit issuance, could be sooner based on ELGE timing
Award Contract	April 1, 2022	
Commence Construction	April 15, 2022	
Crooked Lake Flowing	Mid July 2022	
Substantial Completion	September 1, 2022	Both Lakes Flowing
Final Completion	October 1, 2022	Final Restoration